# Completion Report

| | | | | |
|---|---|---|---|---|
| 1 | Name of Wok | | **Improvements & Fixing of Steel Name & cross board in Dasarahalli Ward No 15** | |
| 2 | Sanctioned Estimate No.& Date | | EE/DD/TS/195/13-14 Dated 30/10/13 | |
| 3 | Head of Acount which is Chargeable | | P. Code. 1771 | |
| 4 | Enstrument Order No. & Date | | EE/DD/WO/221/13-14 Date. 29/01/14 | |
| 5 | Name of Contractor | | **T.L.Venkatesh** | |
| 6a | Time Stipulated for Completion of work | | | |
| b | Delay in execulation of work | | | |
| 7 | Measurement recorded in | | M.B. No. 337/06.09 | |
| | | | Page No. 55 to 58 | |
| 8 | check Measurment of the Asst | | M.B. No. | |
| | Exe. Eng./ Exe.Eng. On | | Page No. to | |
| 9 | Name of the Office / Official | | | |
| | incharge of the work | | | |
| 10 | a) Asst.Engineer | | N.C.Venkateshaiah | |
| | b) Asst. Exe. Engineer | | Ravi Shankar K V | |
| | Sanctioned Estimate amount | Amount claims as per actually vide as per bills | Excess | Savings |
| | 5.00 | 4,77,706/- | — | Rs 115/- |

1) Certified that the above work has been Completed within the stipulated time nited in the

2) Certified that the Contractor has delayed and completed the work for which necessary fine recovered

3) Certified that the above work has been executed by the contractor satisfactory in

31/5

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike,
Dasarahalli Zone, Bangalore-

ASSISTANT ENGINEER
Ward no.15

ASSISTANT EXECUTIVE ENGINEER
T.DASARAHALLI SUB DIVISION
BANGLORE
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಪಾಲಗುಂಟೆ. ಬೆಂಗಳೂರು -560 073